

DPW Meeting Minutes
October 21, 2015

Call to order by Chairwoman Szukala at 1:01 P.M.

Members in attendance: Stacy Szukala, Andy Gonzalez, Willie Rosas

Also in attendance: Bill Rivera, Tony Gugino, Gib Snyder, Sue Chiappone, Bob Laurie, Al Zuraski, Mike Porpiglia.

Update from Zoning:

Colburn Building: The shoring up of the wall has been done and they are preparing for the demolition. Water Dept has been Notified to turn off water. Demo will be complete within 2 days.

No update on Lake Shore Drive house where car hit side. He has been in contact with owner, but unsure of time frame of fixing. (will contact again)

Land Bank update is that asbestos survey is to be complete by end of week. A schedule of removal will be next. Houses should be down by the end of year.

Public Works Update:

Mike P. gave update on camera's at Lucas Avenue. They have been up and running for two weeks now. 5 camera's total. Tape is on a 30 day loop. It has already caught individuals dumping items without permit. Judge Drag and Chief Ortolano have both agreed to help prosecute if needed. Council wanted cameras placed at gas tanks and time clock. They have not been placed there.

Seawall Update is that its 90% complete. Some small items on a punch list need to be complete. Lake Front Blvd. Will be closed for winter so that it does not need to be salted. There is no clear answer as far as Grant for amenities. Foot showers, lighting, playground, splash pads were included in grant.

The main Street beach with sand berm was discussed. This was done to stop sand from blowing across street. Szukala had a call from a resident stating that the sand hill was supposed to be for winter only, and was to be made flat in spring. Porpiglia and Gugino stated that to not be true.

The Hoyt Street paving project should be complete in spring 2016. This is being funded through HUD \$\$\$\$. The pipes and materials needed have already been set aside according to Tony Gugino. Mike P suggested that the city research the oil/stone paving method for future street construction.

Meeting adjourned 2:05 P.M.

Motion by Szukala

second by Rosas